

REPORT OF STATION REHABILITATION  
FOR  
BRAZOS RIVER AT RICHMOND, TEX.

Period of work: Nov. 2 & 3, 1953  
Constr. foreman: Harvey J. Hall  
Description : Numerous rusted-out bolts in the right A-frame  
were replaced. The cable car was turned around  
on the cable to facilitate operation. The  
X-Sect under cableway was cleared of small  
willow trees on the left bank.

Materials:

Galvanized bolts, nuts, and washers \$ 5.00

Labor:

Common labor - 18 hrs. at \$1.37 $\frac{1}{2}$  24.75  
Construction foreman - 2 days at \$16.50 33.00

Top Cost:

Supervision, Houston office 7.50  
Truck rental 6.00  
Per diem for construction foreman 12.00

=====  
TOTAL \$88.25

*J. M. Sanson*  
Dec. 11, 1953